

Time and Cost Evaluation of Construction of Steel Framed Composite Floor with Precast Concrete Floor Structure

U. D. Dabhade¹, N.A.Hedao², Dr. L. M. Gupta³ and Dr. G. N. Ronghe⁴

¹M.Tech. (C.M) Student, Department of Civil Engineering, College of Engineering, Pune-411005, India; PH 091-020-25507090; FAX 091-020-25507299; e-mail: u_dabhade@yahoo.co.in

²Sr.Lecturer, Department of Civil Engineering, Govt. College of Engineering, Pune-411005, India; PH 091-020-25507090 FAX 091-020-25507299; e-mail: nahedao@yahoo.com

^{3,4} Professor, Department of Applied Mechanics, Visvesvaraya National Institute of Technology, Nagpur-11, india; PH 091-0712-2222828; FAX 091-020-2223230; e-mail: lmgupta_vrce@yahoo.co.in and e-mail: gnronghe@indiatimes.com

Abstract

The present scenario in India, particularly in metro cities has restricted the horizontal growth, which led to the vertical growth for building construction. Today, fast track construction is a rapidly growing economy, brings rising costs and therefore time saving in construction can compensate significant proportions of the overall construction cost.

This paper presents a study on, time and cost wise feasibility of steel framed composite floor building. A case study considered for this work is 10 storied multilevel cars parking building. A major feature of this building is post-tensioned composite steel beams having span of 16 m. Considering same plan, floor area, floor to floor height and loading conditions, this existing building is designed and constructed by other two ways viz. precast concrete frame with precast concrete floor and steel frame with precast concrete floor. While designing the above structure with precast concrete frame with precast concrete floor, one additional column is introduced in between 16m span lengths to the overall plan to suit the design criterion.

The Microsoft Project-2003 used for time scheduling and the optimum time required at different stages of all these three buildings are calculated. The total cost of each structure is calculated as material and construction costs of each structural element only. The results shows that steel frame with composite deck floor saves 55.3% construction time than precast frame with precast concrete floor and 14.3% compared to steel frame with precast concrete floor. However, this required extra 23.10% of direct cost and 12.99% of net cost for precast frame with precast concrete floor while 0.52% and -2.34% for steel frame with precast concrete floor.

Keywords: Composite floor construction; Post-tensioned composite beam; Precast Concrete floor; Time scheduling; Cost evaluation;

1. Introduction

One of the biggest revolutions came with introduction of hot-rolled steel section and cold-formed steel decking as a construction material for high-rise buildings. Steel framed structures with the composite floor would bring considerable economies to the overall cost of the project during its lifetime [10]. The increased popularity of steel framed construction over the last two decades is due to the advantages arising from the use of composite floor. The precast slab panels ideally suited for spans upto 4.2 m, but can be used for large spans by providing secondary beams. For estimation of time and cost of composite floor systems, various authors have been presented the papers [4, 5, 6, 8] in journals.

In recent years significant development has taken place in the structural design of multistoried buildings, mainly based on the principles of composite construction. This will improve the speed of construction and reduce the overall construction cost. The main objective of steel framed composite floor construction is to provide a cost-effective alternative to the any other type of construction such as precast slab panel floor.

The building in case study is totally, a 10 storied modern multilevel car parking composite steel structure (Figure 1). It has rectangular (50 m x 64 m) in plan with nominal height 31.5 m (3.15 m floor to floor height)

and gross floor area 32000 m² (3200 m² at each floor), located at Infosys IT Park, Pune, India. The building is designed and constructed as post-tensioned composite steel beams having 10 and 16 meter spans (Figure 2). The ‘Satyam’ trapezoidal cold-formed steel deck profile is used for composite floor construction having 11500 mm length, 954 mm width and 1.00 mm thick.

Considering the same plan, total floor area, floor to floor height and loading condition, the existing steel framed composite floor structure is designed and constructed by other two ways;

- Precast concrete frame with precast concrete floor.
- Steel frame with precast concrete floor.



Figure 1: Multilevel Car Parking Steel Framed Composite Floor Building




Figure 2: Typical Plan of Multilevel Car Parking Building




Figure 3: Typical Plan for Precast Frame with Precast Concrete Floor

In the first case, the structural members of the building viz. column, beam and slabs are designed and constructed as precast concrete members with Siporex slab panels [13]. For precast building, an additional column is introduced in between two columns of the whole span as shown in Figure 3. In second case, the structural members of the building viz. column and beams are designed and constructed as similar to case study and the construction of slab as a precast concrete floor with Siporex slab panels.

Two significant factors are considered for evaluating composite floor and pre-cast floor building, i.e. optimum time required for the construction and the total cost of buildings. The optimum time has been calculated by using Microsoft Project-2003 [9]. The construction of each structure is divided into various activities, which provide the relative time saving and the optimum time for construction. Considering all above parameters, the material and construction cost of buildings are calculated using market rates in the year 2007, for Pune (India). Structural element wise cost evaluation of all three structures is done as material and construction costs of buildings. However, study of comparison between composite floor and precast concrete floor is restricted to structural frame and slab only.

2. Salient Features of Multilevel Car Parking Building

- It is a totally steel framed structure having capacity up to 2000 vehicles per 10 hours per day for first shift and minimum 1000 vehicles per 10 hours per day for second shift, viz. minimum 3000 vehicles per day.
- It is a unique structure in India, as it consist Post-tensioned composite beams. It helps to reduce sizes of the beam sections and also helps to keep larger clear span between two columns.

3. Construction methodology of steel framed composite floor building

Foundation of this building is normal box footings and RCC pedestals to hold steel columns. Anchor bolts of length 1200 mm is provided to hold huge steel columns in a position with special arrangement. Erection of column and beams of this building can be done in four stages. As shown in Figure 4, first lift includes the ground, first and second floor column and beams erection only. While second lift is in progress that time ground, first and second slab construction activities are in a progress. Likewise whole structure can be erected for all four lifts. Time scheduling gives clear idea about such simultaneous activities. After completion of column & beams erection for first lift, at one time construction of composite floor is progresses for three floors. On third floor deck sheet placing, on second floor shear stud welding and on first floor reinforcement lying is in progress. This type of system allows many work faces open together and huge amount of time saving can be achieved. Figure 6 shows the section of composite floor slab with all details.

For pre-stressing of steel main beams, six cables on each side of the beam (includes six tendons in each cable) and for secondary beams, two cables on each side of the beam are placed with the help of fixtures. Post-tensioning operation is done in both directions (50 m x 64 m). In shorter direction cables are tensioned for five spans of 10 m lengths and in longer direction for four spans of 16 m lengths as shown in Figure 5. The construction activity of post-tensioning of composite steel beam is divided into three stages. In first stage, after 14 days of slab casting, the post-tensioning is with only 50% load. In second stage, after 21 days of slab casting, the post-tensioning is with 25% load. In third stage, after 28 days of slab casting, the post-tensioning is with 25% load. The full post-tensioning is done after 28 days of slab casting.

4. Construction Methodology of Precast Frame with Precast Concrete Slab

The structural analysis of precast building were carried by using STAAD Pro-2005 [12] and the precast members are designed as RCC structure [6, 7]. The construction schedule of PCC and RCC footing for precast concrete floor is same as that of steel frame with composite building. Only the numbers of PCC and RCC footings are increased which increased total duration and cost of project. The precast columns used are hollow precast section with sleeves at the top of column section for interlocking of column and beams. Before beams placing the two meter height hollow section of column is grouted with rich concrete of M30 grade by using the self compacted admixture viz. Viscous to reduce the porosity in concrete and above portion is grouted with screed concreting. Rectangular shaped partially precast beams with open stirrups and flanges of 100 mm width are provided for bearing between panel and beam sections (Figure 7). All the precast slab panels are 600 mm wide, 2450 mm long and 125 mm thick. Before placing of reinforcement and screed concrete, a layer of water repellent agent viz. silicon oil is applied on top surface of the panels. The dowel bars for beam, column and reinforcement steel for floor screed is laid on complete floor. The screed of 50 mm thickness is laid on the top of panels with a nominal reinforcement of $8 \Phi @ 250 \text{ mm c/c}$ having concrete M25 grade.

5. Construction Methodology of Steel Frame with Precast Concrete Floor

All the structural members are designed and constructed according to Eurocode-4 [3], IS 13990 [6] and IS 13994 [7]. As compared with precast frame with precast concrete floor method, shear studs take the function of the dowel bar for beams. The composite action between steel beam and concrete slab through the use of shear connectors is responsible for a considerable increase in the load-bearing capacity and stiffness of the steel beams, which when utilized in design, can result in significant savings in steel weight and construction depth (Figure 8). The headed shear studs [1] as shown in Figure 8, are used with spacing 318

mm c/c. The shear stud welding is done by self-taping machine, which reduce the time of activity; but this method is costly than normal welding method [11]. The screed of 50 mm thickness is placed with the nominal reinforcement of $8 \Phi @ 250 \text{ mm c/c}$ having M25 grade of concrete. The post-tensioning of steel beam is divided into three lifts, similar to the construction of steel framed composite floor building.



Figure 4: Erected Frame after 1st Lift



Figure 5: Post-tensioning cables at column junction




Figure 6: Section of Composite Slab




Figure 7: Section of Precast Concrete




Figure 8: Section of Steel Frame Beam and Slab Panel with Precast Concrete Floor

6. Time Scheduling:

a) Steel Framed with Composite Floor:

Time scheduling is done using Microsoft Project 2003 [9]. In time scheduling some starting activities such as PCC (7 days), Footing (15 days), and Pedestal (7 days) goes individually but after completing column and beam erections for first lift (33 days), activities for composite floor construction goes simultaneously with second lift erection. Likewise whole structure can be erected with; so many works faces open together.

For the construction of composite floor for all levels, requires 118 days as per time scheduling. It shows that ground and first floor slab activities and for all remaining floors activities are same as first floor. Considering time required for all floors, the building is completed in 180 working days (Figure 9). Total 210 days are required including holidays.

b) Precast Framed with Precast Concrete Floor Building:

Considering the lifting time for precast structural elements, the erection time for column and beams are increased with floor levels, viz. 10 days for first three floors to 12 days for last three floors. Placing of slab panels is started after 2 days of column grouting, it required 6 days for ground floor and 9 days for top floor with same workforce. In time scheduling, 12 days for PCC, 22 days for footings, and 150 days for first six floors construction viz. 25 days per floor and 104 days for next four floor construction viz. 26 days per floor are required. The erection of ground floor column started immediately after 14th day of footing construction, which saves 8 days to total duration. The total project completed in 280 working days (Figure10).




Figure 9: Time Scheduling for Steel Framed Composite Floor Structure

c) Steel Framed with Precast Concrete Floor Structure:

For a partially precast slab construction, 10 workers are required for 10 days for placing precast slab panels, which include lifting, and fixing of slab joints in 14 hrs working time. The concrete for floor is done by using concrete pump with 8 workers including pump operator in 2 days. Post-tensioning of steel beams are planned as same as steel frame with composite floor building. In time scheduling, 7 days for PCC, 15 days for footings, 7 days for pedestal, 110 days for column and beam erections are required and 33 days is delay to start the placing of Siporex slab panel's upto erection of first lift of column and beams, and 143 days for construction of precast concrete floor.

Each slab has slab cycle duration of 32 days but after interlinking of all activities for floor to floor and columns lift to lift, the total duration of three floors become 56 days. The total project completed in 205 working days (Figure11).

As shown in Figure 9, Figure 10 and Figure 11, the time estimation is carried by considering same starting date for all these three type of construction as 1st February 2007, which results into balancing of holidays, working and non-working days. The construction of multilevel car parking building with steel frame composite floor (180 days) saves 55% time than precast frame with precast concrete floor (280 days) and 13% time than steel frame with precast concrete slab (205 days).




Figure 10: Time scheduling for Precast Frame with Precast Concrete Floor




Figure 11: Time scheduling for Steel Frame with Precast Concrete Floor




Figure 12: Floor wise Comparison of structures

Figure 12, shows that, after considering one holiday per week, the construction of steel frame composite floor (210 days) saves 55.3% time than that of precast frame with precast concrete floor (326 days) and

14.3% time than that of steel frame with precast concrete slab (240 days).

7. Cost Estimation

a) Direct Cost of Projects:

The total cost of project is divided into four major construction activities such as, foundation, column, beam and slabs construction. Figure 13 and Figure 14 indicate distribution of material and construction cost for these activities, respectively, for each type of building. Same aspect is presented as % of total cost of project in Table 1.




Figure 13: Material Cost of Buildings (As per year 2007)




Figure 14: Construction Cost of Buildings (As per year 2007)

Table 1: Percentage of total cost of projects

Structural Elements	Material and Construction cost as % of total cost of projects		
	Steel frame with precast Concrete floor	Precast concrete frame with precast concrete floor	Steel frame with precast Concrete floor
Foundation	7	6	7
Column	10	12	10
Beam	45*	34	46*
Slab	38	48	37

* Steel beams with post tensioning.

It is observed that for the steel frame with composite floor building and steel frame with precast concrete floor structure, the maximum material cost is associated with beams and slabs material while maximum

construction cost with erection of post-tensioned beam. For precast frame with precast concrete floor structure, the maximum material cost is associated with slab and beams material and maximum construction cost with erection of slab panels.

Table 2 shows, the percentage increase in material and construction cost of structural elements for other two buildings as compared to steel frame with composite deck floor. The negative values indicate that extra cost is required for it. For precast structure, the total percentage of cost savings are associated with, beam cost (42.83%), footing cost (36.27%), and slab cost (2.38%) and the cost of column is slightly extra by only 0.25% compared to steel frame with composite deck floor. Similarly the percentage of cost savings are associated with beam cost (42.83%), footing cost (36.27%), and a little saving in slab cost as 1.64% as compared to steel framed with precast concrete floor structure.

As compared with steel framed with composite deck floor, the total cost saved through precast frame with precast concrete floor construction is about 23.10%, and the cost saved through steel framed with precast concrete floor construction is only 0.52%. The cost saved for precast frame with precast concrete floor is about 22.70% as compared to steel frame with precast concrete floor. The costs for foundations and costs of columns for all these type of building is least amount as evaluated with cost of beam and slabs construction. The cost of large span post-tensioning composite steel beam affect on the total project cost, project cost increased by 11% of total cost of projects. The reduction in total cost of steel building is attributed to cost of steel being higher than concrete.

Table 2: Percentage Increase in Cost Compared to Steel Frame with Composite Deck Floor

Sr. No.	Structural Elements	Precast Concrete Frame with Precast Concrete Floor (%)			Steel Frame with Precast Concrete Floor (%)		
		Material Cost	Construction Cost	Total Cost	Material Cost	Construction Cost	Total Cost
1	Foundation	36.68	36.88	36.27	0	0	0
2	Column	-22.44	67.08	-0.25	0	0	0
3	Beam + PT Beam	26.80	83.50	42.83	0	0	0
4	Slab	-2.80	48.80	2.38	-6.05	45.99	1.34

b) Net Cost of Projects:

The net cost of project is including the extra cost incurred in interest on borrowed money and car parking rent on saved days of construction, material cost and construction cost of projects, are calculated and compared by considering time related saving, the interest cost on borrowing money and the cost required for car parking rent for saved days of construction. The extra costs of projects are calculated based on interest rate and parking charges in Table 3.

Interest Rate: By taking the survey of various banks and some reputed construction companies, the data for interest rate on the borrowing money is collected and the average interest rate for commercial constructions is considered as 11%.

Parking Charges:

- Parking charges at multilevel car parking building decided by Infosys:
Rs. 900/- per month per vehicle.
- Parking capacity: 3000 vehicles per day (*as mention in section-3*)
- Extra cost required for car parking rent for saved days,
= $Days\ saved\ in\ construction * No.\ of\ vehicles * parking\ charges / 30$

The extra cost for all three projects are calculated and compared with the steel frame with composite deck floor. The cost saved for precast frame with precast concrete floor structure is about 12.99% and for steel frame with precast floor structure - 2.32%. The negative value in table indicates extra cost is required than composite deck floor construction. The cost saved for precast frame with precast concrete floor in comparison of steel frame with precast concrete floor structure is about 14.96%

Table 3: Time and Cost of Projects (For the year 2007):

Costs	Steel Frame with Composite Deck Floor	Precast Concrete Frame with Precast Concrete Floor	Steel Frame with Precast Concrete Floor
Total project duration (Days)	210	326	240
Direct cost in Lakhs	1297.37	997.575	1290.679
11% interest on Direct cost in Lakhs	82.120	98.015	93.353
Extra cost required for car parking rent for saved days	0	104.400	27.000
Net cost in Lakhs	1379.484	1199.983	1411.032
Net cost in Rs /m ²	4310	3750	4410
% cost savings as compared to steel frame with composite deck floor		12.99	-2.32
% cost savings as compared to precast frame with precast concrete floor			- 14.96

8. Conclusions

Following are the conclusions drawn out from study:

- The study shows that the time savings of 55.3% is achieved due to use of steel framed composite floor construction rather than precast framed with precast concrete floor and 14.3% time than that of steel framed with precast concrete slab. The construction of steel framed composite floor building saves time, which leads to an overall savings in net cost.
- The direct cost required for steel framed with composite floor is 23.10%, higher than precast frame with precast concrete floor and only 0.52% higher than steel framed with precast concrete floor. Considering time related savings, the net cost required for steel framed with composite floor is 12.99%, more than precast frame with precast concrete floor and 2.32% less than steel frame with precast floor.
- The steel framed with precast concrete floor saves 35.83% construction time than precast frame with precast concrete floor, which required extra 22.70% of direct cost and 14.96% of net cost.
- However, study is restricted to structural frame only. If other items are also considered in the study like excavation work, finishing items, services, cladding etc. and also during construction preliminaries such as labour accommodations, their travelling and food expenses and many other factors related to time, then definitely, steel framed composite floor building option will become cost effective.
- Post-tensioned composite beam is very recent technique and multilevel car parking building might be only structure in India, which has such technique. So cost of material and labour to adopt such new technique is high.
- In present Indian construction sector, there are very less cold-formed trapezoidal profiled steel deck manufacturers. Obviously due to less competition, material rates are much higher. But from present status and already announced investment, future of Indian steel production industry is very bright for cold-formed steel deck sections. So in near future definitely, steel prices will be reduced and steel framed composite floor construction will become competitive in Indian construction sector.

References

- [1] Dennis, Lam., Elliott, K.S., and Nethercot, D.A. (2000). "Parametric study on composite steel beams with precast concrete hollow core floor slabs." *J. Construction Steel Research*, 54, 283-304.
- [2] Elliott, K. S., Davies, G., and Bensalem, K. (1993). "Precast floor slab diaphragms without structural screed." *Proc., Concrete-2000, Economic and durable construction through excellence*, University of Dundee, Scotland, UK.
- [3] Eurocode-4 (2003). "Design of composite steel and concrete structures-Part 1.1. General rules and rules for buildings." EN 1994-1-1:2003.
- [4] Hicks, S. J., Lawson, R. M., Rackham, J. W., and Fordham, P. (2004). "Comparative Structure Cost of Modern Commercial Buildings." IInd Edition, SCI P137, Steel Construction Institute Publication.UK.
- [5] Hedao, N. A., Athare, D. S. (2006). "Composite floor system-A cost effective study." *J. Concrete India, India Chapter of ACI*, 21(4), 3-8.
- [6] IS: 13990 (1994). "Indian standard code of precast reinforced concrete planks and joists for flooring and flooring-specification." Bureau of Indian Standard, New Delhi.
- [7] IS: 13994 (1994). "Indian standard code of Design and construction of floor and roof with precast reinforced concrete planks and joists." Bureau of Indian Standard, New Delhi.
- [8] Langdon Davis (2004). "Multi-storey residential buildings, the cost benefits of steel." Corus Construction Ltd., UK.
- [9] Microsoft Project-2003. (2003). "Microsoft Corporation." One Microsoft Way, Redmond, WA98052-7329, USA.
- [10] Murunde, Celikag. (2004). "Economic aspects of using steel framed buildings with composite floors: case studies from United Arab Emirates." *J. Const. & Building Materials*, 18, 383-390.
- [11] Report of committee on composite construction. (2002). "Construction considerations for composite steel-and-concrete floor systems." *J. Struct. Eng., ASCE*, 128(9), 1099-1110.
- [12] STADD Pro-2005. (2005). "Research Engineers Ltd.," U.S.A.
- [13] Siporex India Pvt. Ltd., Pune, India. "Manufacturers of Concrete Precast Slab Panels."